

Sl.N o.	Name of Project/Work	Estimated cost	Date of sanction of the estimate	Estimated time frame for	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
SOCIAL WELFARE											
1	Construction of 46 partially damaged Anganwadi Centres				135.00		29 Anganwadi centres completed	55.31	33 Anganwadi centres completed.	84.34	1) Director (TW) to fill up all the columns. 2) Agency to whom the amount provided be indicated. 3) Secretary (TW) to have a meeting with CEO, review and settle the issues.
2	Construction of 9 Anganwadi Centres given to 6 Panchayat	62.48	31.03.09	31.12.09	62.48	31.03.09	Tender floated for 4 Anganwadis	0.00	Work started at 3 sites, work order placed for 6 AWCs.	0.00	Director(SW) to pursue with the PRIs.
	Total (Social Welfare)	62.48			197.48			55.31		84.34	