

110

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

**POLICE**

1	C/o Type-II qtrs (32 Nos) at Port Blair	989.00	31.03.2008	18 months	801.97	4.4.08	① 25% work completed	39.12	① 52% work completed	91.65	Book expenditure by March 2011.
2	C/o Type-V qtrs (4 Nos) at Port Blair				187.02	8.12.08	① 90% work completed	145.76	① Work completed and handed over.	155.55	
3	C/o Type-III qtrs (8 Nos) at Port Blair						-	-	① 40% work completed	37.27	
4	C/o Type-IV qtrs (4 Nos) at Port Blair						① Work completed and handed over.	148.72	① Work completed and handed over.	148.72	
<b>Sub-Total (Police)</b>		<b>989.00</b>			<b>988.99</b>			<b>333.60</b>		<b>433.19</b>	
<b>Grand Total</b>		<b>2917.94</b>			<b>2589.28</b>			<b>333.60</b>		<b>490.77</b>	