

DEPOSIT WORKS GIVEN TO ANIIDCO BY TOURISM DEPARTMENTS FROM 2003-2009

(Rs. In lakhs)

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
1	Construction of Wayside amenities at Uttara Jetty, Kadamtala	150	1999	NA	150.00	1999	① Work started and presently stopped while implementation of Shekar Singh Commission's recommendation. ① CEO, N&MA not yet submitted proposal.	37.32	① Work started and presently stopped while implementation of Shekar Singh Commission's recommendation. ① CEO, N&MA not yet submitted proposal.	37.32	MD, ANIIDCO to execute the work on behalf of PMB.
	Sub-Total (Tourism)	150.00			150.00			37.32		37.32	