

DEPOSIT WORKS GIVEN TO FOREST DEPARTMENT BY TRIBAL WELFARE (AAJVS) DEPARTMENTS FROM 2003-2010

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
1	C/o eco-friendly ward for Jarawas at Baratang	13.01	18/02/2010		13.01	27/02/10	0%	0.00	0%	0.00	① Complete by December 2010. ② Secretary (TW) to review.
	Sub-Total (TW)	13.01			13.01			0.00		0.00	

NOTE: In the meeting of Secretaries held on 25/05/2010 a decision was taken to take up the construction of retaining wall and toe wall at Baratang by APWD and on completion of the wall work by APWD, Forest will take up construction of ward for jarawas.