

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010

(In Lakhs)

SN	NAME OF WORK	ESTIMATED COST	DATE SANCTION ESTIMATE	OF OF	ESTIMATED DATE OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.8.2010		STATUS AS ON 30.11.2010	
							AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
NAME OF DEPARTMENT: ANDAMAN ADIM JANJATI VIKAS SAMITI												
1.	School building, guesthouse, medical sub-centre, Police wireless, poultry shed at Strait Island	65.65	13.01 .06		18 months	APWD	65.65	13.01 .06	53%	34.84	137%	89.82
2.	C/o Community hall	62.51	6.05.06		18 month	APWD	62.51	6.5.06	89%	55.68	159%	99.86
3.	C/o 11 houses for Great Andamanese (fund sanctioned by Directorate of Tribal Welfare head 2245)	61.83	19.7.06		18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
4.	Onges ward at Primary Health Centre R.K. Pur	109.00	31.03.08		1 year	APWD	109.00	31.03.08	Work started during 12/2009		100%	109.00 Work completed and building handed over.
5.	Renovation of AAJVS building (civil works)	9.85	19.03.08		1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
6.	Renovation of AAJVS building (electrical works)	1.41	04.03.08		15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion of above civil works at SL 5)
7.	C/o. Guest House at Dugong Creek	102.15	14.05.09		1 Year	APWD	102.15	14.05.09	60%	71.04	100%	102.15. Work completed and building handed over
8.	IEI works at Strait Island	5.60	17.12.09		3 months	APWD	5.60	17.12.09	0	0	100%	5.60.
9.	C/o Eco-Friendly ward for Jarawas at Baratang	13.01	18.2.2010		-	Forest / APWD	13.01	27.2.2010	Awaiting civil works to be initiated by APWD out of cancellation of work i.e C/o Sea wall of Rs.168.00 lakhs			

Note: The APWD was sanctioned funds for civil works at Strait Island during 2005-07 for SI no: 1-3. But the buildings are yet to be handed over. An amount of Rs.168.00 lakhs were deposited for c/o sea wall. This work was cancelled as per resolution made by the Executive Council during its meeting held during 10/8/2010. It was also resolved that APWD will utilize this amount for c/o retaining and toe wall for Jarawa Ward at PHC Baratang and refund the balance unspent amount, which the Chief Engineer APWD agreed too and confirmed that due to mistake they have asked for additional funds. Till date neither they have taken up the work at PHC Baratang nor refunded the amount. The buildings at Strait island is also not handed over.