

DEPOSIT WORKS INTEGRAL DEVELOPMENT PROJECT (ITDP)

DEPOSIT WORKS (INTEGRAL DEVELOPMENT PROJECT (ITDP))											
Name of Project/work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Executing Agency	Detailed of Advance		Status as on 01.08.2010		Status as on 30.11.2010		
					Amount	Date	Physical	Financial (in Lakhs)	Physical	Financial (in Lakhs)	
TRIBAL E (ITDP)											
1	C/o Information Centre for ITDP at Car Nicobar.	10.53	17.02.2009	04.08.2009	APWC	10.53	04.02.2009	85%	4.21	100%	4.21
2	C/o Gymnasium Building and renovation of Basket ball court at Car Nicobar.	49.81	03.02.2009	6 months	APWD	24.41	05.02.2009	35%	13.27	70%	13.27
3	Renovation and modification of existing VTC at DC Office, Car Nicobar.	12.52	10.02.2009	05.07.2009	APWD	12.52	19.02.2009	80%	6.14	100%	6.28
4	Construction of Office Building for Tribal Council at Teresa.	132.44	05.05.2008	03.04.2010	APWD	4.00	23/06.2008 31.05.2010	75%	39.23	95%	62.08
5	Construction of Office Building for Tribal Council at Car Nicobar.	198.64	05.05.2008	...	APWD	1.66	03.11.2009	35%	29.40	70%	29.40
6	C/o 2 Dormitory for attendants at BJR Hospital at Car Nicobar.	27.44	20.03.2009	24.04.2010	APWD	44	15.03.2009	100%	8.66	100%	18.58
7	Repair, Renovation and Modification of Tribal Transit Guest House behind CHC Nancowry including retaining Wall & CC Footpath.	17.14	29.07.2009	28.02.2010	APWD	3	03.11.2009	80%	5.42	100%	6.07
8	Renovation of existing Reservoir and treatment Unit at Champin Village at Nancowry.	49.79	09.12.2009	30.06.2010			29.01.2009	Material collection in progress.	NIL	35%	0.61
Total TIR		498.32				1.82					

265177

8 Jan 2011 11:55AM DC#NICOBAR