

176

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010(UPTO DECEMBER 2010)

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010

(IN LAKHS)

N	NAME OF WORK	ESTIMATED COST	DATE SANCTION OF ESTIMATE	ESTIMATED DATE OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.8.2010		STATUS AS ON 31.12.2010	
						AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
2		3	4	5	6	7	8	9	10	11	12
AME OF DEPARTMENT: Andaman Adim Janjati Vikas Samiti											
18	School building, guesthouse, medical sub-centre, Police wireless, poultry shed at Strait Island	65.65	13.01 .06	18 months	APWD	65.65	13.01 .06	53%	34.84	137%	89.82
19	C/o Community hall	62.51	6.05.06	18 month	APWD	62.51	6.5.06	89%	55.68	159%	99.86
20	C/o 11 houses for Great Andamanese (fund sanctioned by Directorate of Tribal Welfare head 2245)	61.83	19.7.06	18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
21	Onges ward at Primary Health Centre R.K. Pur	109.00	31.03.08	1 year	APWD	109.00	31.03.08	Work started during 12/2009		100%	109.00 (work completed and building handed over)
22	Renovation of AAJVS building (civil works)	9.85	19.03.08	1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
23	Renovation of AAJVS building (electrical works)	1.41	04.03.08	15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion of above civil works at SL 5)
24	C/o. Guest House at Dugong Creek	102.15	14.05.09	1 Year	APWD	102.15	14.05.09	60%	71.04	100%	102.15 (work completed and building handed over)
25	IEI works at Strait Island	5.60	17.12.09	3 months	APWD	5.60	17.12.09	0	0	100%	5.60
26	C/o Eco-Friendly ward for Jarawas at Baratang	13.01	18.2.2010	-	Forest /APWD	13.01	27.2.2010	**Awaiting civil works to be initiated by APWD out of cancellation of work that is C/o Sea wall of Rs. 168.00 lakhs			