

Sl. No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/08/2010		Status as on 31/12/2010		Decision taken on 20.01.2011 meeting
					Amount	Date	Physical	Financial	Physical	Financial	

TRIBAL WELFARE (AAJVS)

1	Renovation of IEI to AAJVS Office building at Secretariat complex.	1.41	3/4/2008	15 days	1.41	22/04/08	⓪ Will be taken up after completion of civil work	0.00	⓪ Will be taken up after completion of civil work (0%).	0.00	
2	Renovation of AAJVS Office building at Secretariat complex (civil works).	9.85	3/19/2008	12 months	9.85	19/03/08	⓪ 50% work completed	2.54	⓪ 50% work completed	2.54	
3	Construction of Permanent Shelter 11 type-III Qtr. (S/S) for Andamanese at Strait Island.	91.46	7/19/2006	18 months	61.83	19/07/06	⓪ Finishing work in progress	177.00	⓪ Work completed.	159.17	
4	Construction of proposed Guest House at Dugong Creek.	102.15	5/14/2009	12 months	102.15	17/12/09	⓪ 60% work completed	71.04	⓪ Work completed	71.04	Complete by December 2010.
Sub-Total (TW)		204.87			175.24			250.58		232.75	

TRIBAL WELFARE (ITDP)

1	C/o Gymmesiam Building and renovation of basket ball court at Car Nicobar.	49.81	2/3/2009	6 months	24.41	05/02/09	⓪ Work in progress	13.26	⓪ Building work in progress(70%)	13.27	
---	--	-------	----------	----------	-------	----------	--------------------	-------	----------------------------------	-------	--