

1	2	3	4	5	6	7	8	9	10	11	12
9.	C/o sea wall at Strait Island	168.38	13.2.2007	1 year	168.38	21.2.2007	APWD	-do-	Work cancelled	100%	Work cancelled fund utilized in other works at Strait Island. .
10	C/o Gust House at Dugong Creek	102.15	14.5.09	1 year	102.15	14.5.09	APWD	-do-	Work in progress	60%	
11	IEI works at strait Island	5.60	17.12.09	3 months	5.60	17.12.09	APWD	-do-	Work awarded	-	-
12	C/o of eco-friendly ward for Jarawa at Baratang	13.01	18.2.2010	-	13.01	27.2.2010	Forest	-do-	-	-	-
<b>TRIBAL COUNCIL NICOBAR DISTRICT</b>											
9.	Construction of 15 Nos of Bus Stop	33.6305			11.209 22.422	18.4.07 10.9.08	APWD	Grant-in-aid (Developmental Activities)	100%	100%	Rs. 6.61 lakh unspent amount returned.
10.	Construction of Tribal Council Bldg. at Teressa	132.442			44.00	23.6.08	-do-	-do-	57%Work in progress		33.6% of ECPT amount.
11.	Renovation of Nicobarese Home and C/o death house at South Point, Port Blair.	13.868			13.868	15.1.09	APWD	-do-	-	-	-
12.	Construction of Information Centre at Car Nicobar	1.535	13.2.09	2 months	1.535	4.2.09	APWD	-do-	-	-	-
13.	Construction of Gymnasium Bldg and renovation of Basket Ball court.	24.41	3.2.09	6 months	24.41	5.2.09	APWD	-do-	-	-	-
14.	Renovation and modification of existing VTC	12.524	10.2.09		12.524	19.2.09	APWD	-do-	-	-	-
15.	C/o of 2 Nos of Dormitory for attendant at BJR Hospital, Car Nicobar.	27.443		9 months	27.443	16.3.09	APWD	-do-	-	-	-