

38

(1)

-2-

1	2	3	4	5	6	7	8	9	10	11	12
9.	C/o sea wall at Strait Island	168.38	13.2.2007	1 year	168.38	21.2.2007	APWD	-do-	Work cancelled	100%	Work cancelled fund utilized in other works at Strait Island. .
10	C/o Gust House at Dugong Creek	102.15	14.5.09	1 year	102.15	14.5.09	APWD	-do-	Work in progress	60%	
11	IEI works at strait Island	5.60	17.12.09	3 months	5.60	17.12.09	APWD	-do-	Work awarded	-	-
12	C/o of eco-friendly ward for Jarawa at Baratang	13.01	18.2.2010	-	13.01	27.2.2010	Forest	-do-	-	-	-
TRIBAL COUNCIL, NICOBAR DISTRICT											
1.	Construction of Tribal Council Building at car Nicobar	198.64	NA	49.66	-	-	APWD	Grant-in-aid (Developmental Activities)	Work awarded	-	25% payment as 1 st installment as
2.	Construction of Tribal Council Bldg. at Teressa	132.44			44.00	23.6.08	-do-	-do-	57%Work in progress		33.33% payment as 1 st installment.
3.	Renovation of transit tribal guest house behind CHC at Nancowrie.	49.81			17.14		APWD	-do-	Work awarded		33% payment as 1 st installment.
4.	Construction of Information Centre at Car Nicobar	10.53	13.2.09	2 months	1.535	4.2.09	APWD	-do-	Work completed	-	Work completed
5	Construction of Multipurpose Gymnasium Bldg and renovation of Basket Ball court.	49.81	3.2.09	6 months	24.41	5.2.09	APWD	-do-	Work started	-	-
15.	Renovation and modification of existing VTC	12.52	10.2.09	-	12.52	19.2.09	APWD	-do-	Work completed	-	Work completed
16.	C/o of Repair of existing reservoir and water treatment unit at Champion.	49.49	-	-	16.59		APWD	-do-	Tender under progress	-	33% payment as 1 st installment.

(CF:T2 deposit work)