

No.	Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2009		Status as on 30/04/2010		Decision taken 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
TRIBAL WELFARE (ITDP)											
1	C/o information centre for ITDP at Car Nicobar.	10.53	17-02-2009	04-08-2009	10.53	04-02-09	①Tender under acceptance	0.00	① Finishing work is in progress.	0.00	Book expenditure
2	C/o Gymmesiam Building and renovation of basket ball court at Car Nicobar.	49.81	03-02-2009	6 months	24.41	05-02-09	①Revised estimate submitted	0.00	① Work started	0.00	Book expenditure
3	Renovation and Modification of existing VTC at DC Office at Car Nicobar.	12.52	10-02-2009	05-07-2009	12.52	19-02-09	①Tender floated	0.00	① Finishing work Nearing completion.	1.12	
4	Construction of Office Building for Tribal Council at Teressa.	132.44	05-05-2008	03-04-2010	44.00	23-06-08	①Collection of materials is in progress.	0.00	① First Floor slab completed. Raising column above, FF Slab is in progress.	15.83	
5	Construction of Office Building for Tribal Council at Car Nicobar	198.64	05-05-2008		49.66	03-11-09	①T/S & NIT under process.	0.00	① Tender accepted	0.00	
6	C/o 2 Nos. Dormitory for attendants at BJR Hospital at Car Nicobar.	27.44	20-03-2009	24-04-2010	27.44	16-03-09	①Work just sanctioned	0.00	① Work is in progress.	0.00	
	Sub-Total (TW_ITDP)	431.38			168.56			0.00		16.95	