

Sno	Name of the scheme	Target		Achievement		Reasons for short falls in achievement, if any
		Physical	Financial	Physical	Financial	
1	2	3		5		7
4.	Construction & maintenance of civil infrastructure for Electricity Department	Car Nicobar Industrial - 8 Nos.		Estimate awaited		
		Chowra C/o Power House Bldg. - 1 No.		Work stopped due to Tsunami		
		C/o Staff qtrs. - 2 Nos.				
		Teresa Power House bldg. - 1 No.	122.00	Work was nearing completion before Tsunami and totally submerged in the Tsunami.	5.00	
		Champion Staff qtrs. - 2 Nos.		Estimate awaited		
		Katchal Site office - 1 No.		Estimate awaited		
		Industrial Qtrs. - 10 Nos.		5 Nos. completed before Tsunami but totally submerged.		
		Total	520.00		381.10	