

Tribal Sub Plan - 2005-2006

Name of the Sector : Shipping

Slno	Name of the Scheme	Target		Achievement		Reasons for short falls in achievement if any
		Physical	Financial	Physical	Financial	
1	Improvement to Mainland- Island Transportation	To progress and complete up to 5th Stage construction of 1 No. 500 pax vessel	2376.00	4th stage work in progress	---	Due to slow progress of construction of the vessel by shipyard the firm couldn't achieved the completion of construction work as target in the Annual Plan. Hence the fund kept for the purpose couldn't utilized.