

With reference to Para 126/N, the required information is furnished as under:

(127)

Against the estimated cost of Rs. 26,81,352/- for the work - construction of a mickbarak tribal guest house at South Dak, Pochair, an expenditure of Rs. 32,93,888/- has been spent during the year 1983-84. Earlier, an amount of Rs. 5,36,804/- was spent during the year 1982-83. Thus, the total expenditure ~~has been~~ ~~incurred~~ of Rs. 38,30,692/- has been incurred upto 31.3.84.

In this, it may be mentioned that an amount of Rs. 11,49,290/- has been spent more than the estimated cost. i.e. 42.86% of cost over run.

(128)

A revised draft letter is put up for approval, he

15/7/84

~~Director,~~

~~10/10~~

11/7/84

11/7/84

R.O.C.J

OK may be given by D.A. - also 11/7

~~13/7/84~~

13/7/84

Sl. No 29 (1) P.86.87/1c

EO

AR

13/7/84