



# WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010 (APRIL, 2010)

(IN LAKHS)

DESCRIPTION OF WORK	ESTIMATED COST	DATE SANCTION ESTIMATE	OF OF	ESTIMATED DATE OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.4.2009		STATUS AS ON 31.7.2010	
						AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
DEPARTMENT: Andaman Adim Janjati Vikas Samiti											
building, guesthouse, sub-centre, Police station, poultry shed at Strait	65.65	13.01.06		18 months	APWD	65.65	13.01.06	53%	34.84	100%	89.82
Community hall	62.51	6.05.06		18 month	APWD	62.51	6.5.06	89%	55.68	110%	99.86
11 houses for Great Andamanese sanctioned by State of Tribal Welfare (245)	61.83	19.7.06		18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
II and 1 Type I Qrt at Creek	82.35	13.01.06		15 months	APWD	82.35	13.01.06	Work cancelled			
ward at Primary Health R.K. Pur	109.00	31.03.08		1 year	APWD	109.00	31.03.08	Work started during 12/2009		75%	99.26
tion of AAJVS building (works)	9.85	19.03.08		1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
tion of AAJVS building (al works)	1.41	04.03.08		15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion of above civil works at SL 6)
a wall at Strait Island	168.38	13.02.07		1 year	APWD	168.38	13.02.07	Work cancelled			
uest House at Dugong	102.15	14.05.09		1 Year	APWD	102.15	14.05.09	0	0	60%	71.04
s at Strait Island	5.60	17.12.09		3 months	APWD	5.60	17.12.09	0	0	Work in progress	
eco-Friendly ward for at Baratang	13.01	18.2.2010		-	Forest	13.01	27.2.2010	0	0	0	0