DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010 (March, 2010)

(IN LA

NAME OF WORK	ESTIMATED COST	271112	OF ESTIMATED DATE OF OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.4.2010		STATUS AS ON 31.7.2	
					AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANG
F DEPARTMENT: Andaman Adim J	Inniati Vikac Sam	iti								
School building, guesthouse, medical sub-centre, Police vireless, poultry shed at Strait sland	65.65	13.01.06	18 months	APWD	65.65	13.01 .06	53%	34.84	100%	89.82
C/o Community hall	62.51	6.05.06	18 month	APWD	62.51	6.5.06	89%	55.68	110%	99.86
D/O 11 houses for Great Andamanese fund sanctioned by Directorate of Tribal Welfare head 2245)	61.83	19.7,06	18 months	APWD	61.83	19.7.06	90%	55,68	282.67%	177,00
7 Type II and 1 Type I Qrt at Dugong Creek	82.35	13,01,06	15 months	APWD	82.35	13.01.06	Work cancelled			
Dinges ward at Primary Health Centre R.K. Pur	109.00	31.03.08	1 year	APWD	109.00	31.03.08	Work started during 12/2009 100% 109.00			
Renovation of AAJVS building civil works)	9.85	19.03.08	1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
Renovation of AAJVS building electrical works)	1.41	04.03.08	15 days	APWD	1.41	04.03.08	0	0	0	0 (awai comple above (works (
C/o. Sea wall at Strait Island	168.38	13.02.07	1 year	APWD	168.38	13.02.07	Work cancelled and funds utilized by APWD in other w Strait Island			
C/o. Guest House at Dugong Creek	102.15	14.05.09	1 Year	APWD	102.15	14.05.09	0	0	60%	71.04
El works at Strait Island	5.60	17.12.09	3 months	APWD	5.60	17.12.09	0	0	100%	5.60
/o Eco-Friendly ward for arawas at Baratang	13.01	18.2.2010	-	Forest	13.01	27.2.2010	0	0	0	0