

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2010
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of RCC jetty for local fishermen at Long Strait Island of middle	241.31		Dec-10	241.31	23.04.06	<p>❶ Work awarded, could not start due to non-availability of floating crafts.</p> <p>❶ One Pontoon fabricated, work will be commenced by April 2010.</p>	92.51	<p>❶ Work awarded, could not started due to non-availability of floating crafts.</p> <p>❶ One Pontoon presently deployed at bornial shall be diverted, work will commence by October 2010.</p> <p>❶ Estimate submitted to PMB for re-construction of strait Island Jetty during March 2010</p>	92.51	CPA to fix locations 26.05.2010 to be completed by December 2010. Su fund to C if work n complete Decemb