

of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2011
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of 1000 mi destroyed beacons and 1000 local lights at Carbar	205.37	25.11.05	Aug' 10	205.37	28.11.05	① CPA informed to provide floating buoys, confirmation required from CPA.	100.00	① ALHW to refund the money after receipt of LOC.	205.89	Completed October
Construction of RCC structure for local lights at Western Noncowri	268.83	31.03.05	Mar,2011	268.83	12.08.05	① Work awarded. 4 Nos. pile driven.	38.72	① Work awarded. 8 Nos. pile driven. ① work could not continue due to bad weather. ① shall be taken up during january 2011.	164.79	No RC by Aug