

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.201
				Amount	Date	Physical	Financial	Physical	Financial	

OF SHIPPING SERVICES

ion of a building office) at dock yard (in Port	21.52	Mar-05		21.52	Feb-06	① Sepearate work santioned. ① fund will be return by Dec-2009	5.15	① Work is in progress. separate fund will be utilised for extra additional work for Truss, furnishing etc. Letter written to DSS for approval.	9.12	Comple October
b-Total (ipping)	21.52			21.52			5.15		9.12	

ARTMENT

ction of r for crab macaque.	47.76	15.11.06	14.08.09	47.76	30.03.07	① 80% Work completed	47.24	① Work completed	45.44	Joint insp by Fores ALHW to issues.
------------------------------------	-------	----------	----------	-------	----------	-------------------------	-------	------------------	-------	--