

of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2
				Amount	Date	Physical	Financial	Physical	Financial	
ure for water tor Lizard	8.94	22.10.03		5.60	30.03.07	①80% Work completed	5.60	①Work completed	5.60	Compl 30/07/
ure for sea (modified into crocodile sure)	64.30	31.03.04		45.85	31.03.04	①80% Work completed	45.85	①Work completed	39.81	Compl 30/07/
Total (Forest)	121.00			99.21			98.69		90.85	

struction of 10 ce plant and 5 cold storage ng in RPRS ound at bell Bay. 3-06/05-06/DF- /1011, .05.2006.	164.50	07.03.06	Dec,2007	164.50	01.05.06	①Land at Rajiv Nagar handed over by Director of Fisheries. Layout and detailed drawing submitted have been approved and communicated to ALHW	6.27	① work awarded and shall be taken up after env. clearance.. ① RCE of Rs.417.00 lakh submitted for sanction. ① Environmental studies taken up. ① Draft EIA report received.	6.27	Estima 26.05. Compl Decem
--	--------	----------	----------	--------	----------	--	------	---	------	------------------------------------