

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2010
				Amount	Date	Physical	Financial	Physical	Financial	
<b>Sub-Total (Tourism)</b>	<b>164.50</b>			<b>164.50</b>			<b>6.27</b>		<b>6.27</b>	
and oning of re water quipments man Water omplex, r.	367.06	Mar-06		367.06	17.04.06	<ul style="list-style-type: none"> <li>① Fund retained with ALHW as per the request of A&amp;N Admn. Payment has been made on vouchers passed by IP&amp;T.</li> <li>① Four jet ski and ten paddle boats procured.</li> <li>① Re-tender invited and the rate of M/s Kolkata Water Sports Manufacturing Co. Ltd accepted in principal.</li> </ul>	67.61	<ul style="list-style-type: none"> <li>① Few consignments have been received and yet to be opened in the presence of consignor.</li> <li>① All ordered equipments are expected by Sept,2010.</li> <li>① Payment will be made on receipt of all equipments.</li> </ul>	67.61	<ul style="list-style-type: none"> <li>① Order p for Rs.36</li> <li>① Expend be booke</li> <li>Septemb</li> </ul>
<b>Sub-Total (Tourism)</b>	<b>367.06</b>			<b>367.06</b>			<b>67.61</b>		<b>67.61</b>	