

Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2010		Status as on 31/07/2010		Decision 19.05.2010
				Amount	Date	Physical	Financial	Physical	Financial	
ction of Road at n Nagar & ur	221.04	22/03/04	April,2003	221.04	May,01 April,03	①99% work completed	94.71	①99% work completed	94.71	
ction of nity Shelter victims of Calamities n Pahar.	62.87	09.12.06	17.05.08	62.87	Mar-04	① Work completed. Handed over on 26.08.2009 & utilization certificate issued.	62.87	① Work completed. Handed over on 26.08.2009 & utilization certificate issued.	62.87	DC (S/A) status on and main
ction of nity Shelter victims of Calamities bell Bay.	27.97	08.05.03		27.97	Mar-04		27.97		27.97	Work no Secretary & ALHW out by Ju
total (APWD)	499.52			605.07			445.85		445.85	
nd Total	4049.89			4103.74			1552.45		2127.79	