

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19. m
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of wooden Auditorium at MG Marine National Park project development of Recreation Centre(TRP)	50.89	31.03.10	6 month	50.89	31.03.10	-	-	① T/S & NIT received. ① Tender floating is in process.	-	
Sub-Total (Forests)	292.19			292.60			130.65		246.64	

HEALTH (NRHM)

Construction of Medical Kitchen of BJR at Car Nicobar.	5.84	10/02/2009	30.12.2009	5.84	13/02/09	① 80% Work completed	0.04	① Work completed	0.04	Completed September All expenses should be paid by Sep 2010.
Construction for Netlon in all Doors & Windows of BJR Hospital at Car Nicobar.	4.54	16/02/2009	22.06.2009	4.54	13/02/09	① 80% Work completed	0.00	① 80% Work completed	0.00	
Construction of Kitchen Block for CHC at Car Nicobar.	9.59	11/12/2008	2 months	9.59	11/12/08	① 80% Work completed	0.15	① 90% Work completed	8.20	
Construction of store room for medicines and vision centre of PHC at Neil Island.	11.92	26/09/2009		5.30	29/09/09	① Tender under finalization	0.00	① Work awarded	0.00	
Construction of vision centre of PHC at Manglutan.	3.99	26/09/2009		3.99	29/09/09	① Work in progress.	0.00	① Work completed.	1.82	
Construction of Prothrapur sub-centre	4.29	26/09/2009		4.29	29/09/09	① Work in progress.	3.72	① Work completed	3.72	
Construction of wards for PHC at Prothrapur	6.69	26/09/2009		6.69	29/09/09	① Work in progress.	0.00	① Work completed.	7.10	
Construction of 1 Garbage dumping site at PHC at Ferrargunj	0.46	26/09/2009		0.46	29/09/09	① PG Letter Issued	0.00	① 80% work completed.	0.00	
Construction of Sub-Centre building at Prothrapur khari	36.07	26/09/2009		36.07	29/09/09	① Tender under finalization.	0.00	① DC(SA) has intimated that sub-centre is not required.	0.00	