

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
Construction of CC footpath (100 mtr) and approach road (75 mtr) to staff quarter in PHC complex, Bargunj	3.29	05/10/2009		3.29	29/09/09	① PG Letter issued.	0.00	① C/o footpath in progress. Materials for the road portion collected.	0.00	Co
Construction of Ramp for Stretcher, Dustbin and pit tank for PHC, Bargunj	5.90	05/10/2009		5.90	29/09/09	① Work just awarded.	0.00	① 60% work completed. Work is held up due to some decision of DC(SA).	0.00	Se All sh by 20
Sub-Total (Health_NRHM)	92.58			85.96			3.91		20.88	