

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		De
				Amount	Date	Physical	Financial	Physical	Financial	
Police Station Building and 10 Nos. qtr and 2 Nos. Type-III Qtrs at lock.	936.27	31/03/2010	30/11/2011	400.00	09.04.10	Just Sanctioned.	0.00	Revised drawing for Police Station is under review.	0.00	Co
Police Station Building and 10 Nos. qtr, 2 Nos. Type-III Qtrs.at hrygunj.	548.23	31/03/2010	30/11/2011	350.00	09.04.10	Just Sanctioned.	0.00	Revised drawing for Police Station is under review.	0.00	Co
2 Nos. Ty-II qtr (Tripple Storied) Police Department at Deen street, Blair.	542.30	31/03/2010	30/11/2011	350.00	09.04.10	Just Sanctioned.	0.00	Tender opened on 29.07.2010	0.00	da
Construction of Police Dispensary and Canteen at police Line.	173.81	31/03/2010	30/11/2011	100.00	09.04.10	Site selected		Tender opened on 29.07.2010	0.00	est
Sub-Total (Police)	4298.17			3297.56			299.50		542.87	Ter

EDUCATION (SARVA SHIKSHA ABHIYAN)

No. Toilet Block for Boys and for P. S. Shore Point under EE, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Finishing work is in progress.	0.49	① Work completed.	0.49	All
No. Toilet Block for Boys and for P. S. Tirur under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	30.08.2009	4.78	23.12.08	① Work of Hollow Block walling in progress.	0.62	① Work completed.	0.62	co
No. Toilet Block for Boys and for M. S. Namunaghar, under EE, Wimberly Gunj.	4.78	06/01/2009	07.07.2009	4.78	23.12.08	① Hollow Block walling in progress.	-0.58	① Fixing of sanitary item is in progress.(90% work completed)	1.00	De
No. Toilet Block for Boys and for S. S. Jirkatang, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Finishing work in progress.	0.32	① Work completed.	0.32	ex
No. Toilet Block for Boys and for P. S. Hathitapu, under EE, RCD, Wimberly Gunj.	4.78	06/01/2009	4 months	4.78	23.12.08	① Column raising in progress	0.65	① Plastering in progress(90% work completed).	0.65	wo