

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision
				Amount	Date	Physical	Financial	Physical	Financial	
qtr attached to Temple Myo ot in South Andaman. ure Deptt.)	10.39	28/01/2009	6 months		26/03/09	① Roofing work is in progress(75%).	4.43	① Work completed	4.43	Co Ma
tion of 1 No. Rural Knowledge at Seed multiplication farm, era under NACD, Mayabunder.	23.71	28/01/2009	10 months		26/03/09	① Tender under finalization.	0.00	① Column, tie, truss and roofing completed	0.00	
struction of Sub Depot at in North Andaman under Mayabunder.	12.44	28/01/2009	8 months		26/03/09	① Work just awarded.	0.00	① Work just started.	0.00	
No. Rural knowledge centre Chetna Kandra Urmilapur	28.85	28/01/2009	10 months		26/03/09	① Foundation work in progress.	0.91	① Casting of roof type beam is in progress.	4.55	
o. Rural knowledge centre at re farm Adazig Baratang.	28.85	28/01/2009	10 months		26/03/09	① Foundation work in progress.	0.01	① Foundation work in progress.	0.03	
<b>Sub-Total (Agriculture)</b>	<b>598.06</b>			<b>424.13</b>			<b>69.74</b>		<b>150.51</b>	

#### TRIBAL WELFARE (AAJVS)

on of IEI to AAJVS Office at Secretariat complex.	1.41	04/03/2008	15 days	1.41	22/04/08	① Civil work not completed. ① Revised estimate submitted.	0.00	① Will be taken up after completion of civil work	0.00	
on of AAJVS Office building at at complex (civil works).	9.85	19/03/2008	12 months	9.85	19/03/08	① 15% work completed	2.54	① 50% work completed	2.54	