

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19.0 me
				Amount	Date	Physical	Financial	Physical	Financial	
on of 20 bedded ward for HC, R.K.Pur, Little Andaman.	109.29	31/03/2008	12 months	109.29	31/03/08	① Finishing work is in progress(75%). ① Revised estimate of Rs.175.35 lakhs submitted.	99.26	① Work completed	109.29	
on of 07 Type-II and 03 Nos. (S) Qtrs. at Dugong Creek. (st Rs.207 lakhs)	82.35	13/01/2006	15 months	82.35	13/01/06	① Foundation work is in progress.Revised estimate amounting to Rs. 273 lakhs Submitted to TW for sanction.	0.00	① Work cancelled	0.00	Secreta review the req Work to up for R lakh. No addition
on of Permanent Shelter 11 r. (S/S) for Andamanese at d.	91.46	19/07/2006	18 months	61.83	19/07/06	① Work nearing completion.	158.43	① Finishing work in progress	177.00	
on of sea wall at Strait Island	168.38	13/02/2007	12 months	168.38	21/02/07	① Work to be taken up. Fund utilised by APWD for other works.		① Work cancelled.		Work sh
on of proposed Guest House Creek.	102.15	14/05/2009	12 months	102.15	17/12/09	① 60% work completed	71.04	① 60% work completed	71.04	Comple Decemb
Strait Island	5.60	17/12/2009	3 months	5.60	17/12/09	① Work awarded.		① Work completed	5.60	
<b>Sub-Total (TW)</b>	<b>570.49</b>			<b>540.86</b>			<b>331.27</b>		<b>365.47</b>	