

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010		Decision 19. m
				Amount	Date	Physical	Financial	Physical	Financial	
Sub-Total (DM)	13.05			13.05			2.27		2.27	

SOCIAL WELFARE (P M RELIEF FUND)

ing women's hostel at Car nder PMRF.	259.32	18/04/2007	31/12/2007 (revised) 03/03/2009	100.00	04/07/08	① Hollow Block walling is in progress(50% work).	70.39	① First floor slab completed, roof beam is in progress(60% work).	99.99	Secret visit C and re DC(N) EE(AP sort o
ern sports complex at Car W: i) C/o stadium at Car i) C/o 50 beded Girls Hostel at Car Nicobar.	976.57	27/09/2006	17/04/2009	200.00	04/07/08	① 6% stadium completed(work held up for CRZ clearance) ① Hostel building in progress.	65.81	① 20% Work completed ① Sports complex in progress, Girls' hostel work has reached roof, tie beam level.	65.81	
Sub-Total (SW_PMRF)	1235.89			300.00			136.20		165.80	

DRDA (PMGSY)

from Chidiyatapu to Bada (2.24 Km) i/c cross drainage & nd C/o R/Road from K/Ghat to (1.327 Km) i/c under PMGSY	398.24	06/03/2001	02/11/2003	398.24		① 0-1.5 Km completed. ① 3.70-4.2 km WBM completed. ① 0.38 km require forest clearance. ① forest clearance proposal alongwith REIA	201.67	① Work stopped for want of environment clearance pending.	201.67	Fores to be by For Depar
Sub-Total (DRDA_PMGSY)	398.24			398.24			201.67		201.67	