

of Project/Work	Nos. of wells	Estimated cost	Date of sanction of the estimate	Estimated time frame for completion	Details of Advance			Status as on 01.04.2010		Status as on 31.07.2010		Decision taken at 19.05.2010 meeting
					Amount	Date	Agency to whom the amount provided	Physical	Financial	Physical	Financial	
Construction of RCC Ring at Parnasala.	3	2.76	19/01/07	60 days	2.76	24/01/07	Pradhan Parnasala	2	1.84	2	1.84	
Construction of RCC Ring at Kaushalya Nagar	6	5.52	19/01/07	60 days	5.52	24/01/07	Pradhan Kaushalya Nagar	3	2.76	3	2.76	
Construction of RCC Ring at Ranghat village.	6	5.52	31/01/07	60 days	5.52	14/02/07	Pradhan Ranghat.	5	4.60	5	4.60	
Construction of RCC Ring at Bakultala.	3	3.26	30/03/07	60 days	3.26	30/03/07	Pradhan Bakultala.	2	2.17	2	2.17	
Total	21	19.82	-	-	19.82	-	-	14	13.21	14	13.21	
Zone												
Construction of RCC Ring in the field of Swadesh	11	10.55	31/01/07	60 days	10.55	14/02/07	Pradhan Swadesh Nagar.	11	9.29	11	9.29	Development Commission to review report
Construction of RCC Ring in the field of Harinagar.	6	5.75	31/01/07	60 days	5.75	14/02/07	Pradhan Harinagar.	5	4.21	5	4.21	
Construction of RCC Ring in the field of Basantipur.	6	5.75	31/01/07	60 days	5.75	14/02/07	Pradhan Basantipur.	5	4.58	5	4.58	
Total	23	22.06	-	-	22.06	-	-	21	18.08	21	18.08	
Zone												
Construction of RCC Ring at Madhupur.	2	1.98	28/03/07	60 days	1.98	30/03/07	Pradhan Madhupur	1	0.99	2	1.98	
Total	2	1.98	-	-	1.98	-	-	1	0.99	2	1.98	
Total (Agriculture)												
	352	295.98			295.98			272	222.81	274	224.64	