

Name of Project/Work	Estimated cost	Date of sanction of the estimate	Estimated time frame for	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		Decision 19.05.20
				Amount	Date	Physical	Financial	Physical	Financial	
SOCIAL WELFARE										
Construction of 46 partially completed Anganwadi Centres				135.00		29 Anganwadi centres completed	55.31	33 Anganwadi centres completed.	84.34	1) Director to look up all the 2) Agency to submit the amount to be indicated 3) Secretary to have a meeting with CEO, review and settle the
Construction of 9 Anganwadi Centres given to 6 Panchayat	62.48	31.03.09	31.12.09	62.48	31.03.09	Tender floated for 4 Anganwadis	0.00	Work started at 3 sites, work order placed for 6 AWCs.	0.00	Director(S) to pursue with
Total (Social Welfare)	62.48			197.48			55.31		84.34	