

Project/ work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Details of Advance		Status as on 01.04.2010		Status as on 31.07.2010		
				Amount	Date	Physical	Financial	Physical	Financial	
POLICE										
I qtrs (32 Nos) at	989.00	31.03.2008	18 months	801.97	4.4.08	⌚ 25% work completed	39.12	⌚ 52% work completed	91.65	
II qtrs (4 Nos) at				187.02	8.12.08	⌚ 90% work completed	145.76	⌚ Work completed and handed over.	155.55	
III qtrs (8 Nos) at						-	-	⌚ 40% work completed	37.27	
IV qtrs (4 Nos) at						⌚ Work completed and handed over.	148.72	⌚ Work completed and handed over.	148.72	
Total (Police)	989.00			988.99			333.60		433.19	
Grand Total	2917.94			2589.28			333.60		490.77	