

DEPOSIT WORKS GIVEN TO FOREST DEPARTMENT BY TRIBAL WELFARE (AAJVS) DEPARTMENTS FROM 2003-2010

Name of Project/ work	Estimate d cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 30/04/2010		Status as on 31/07/2010	
				Amount	Date	Physical	Financial	Physical	Financial
C/o eco-friendly ward for Jarawas at Baratang	13.01	18/02/2010		13.01	27/02/10	0%	0.00	0%	0.00
Sub-Total (TW)	13.01			13.01			0.00		0.00

NOTE: In the meeting of Secretaries held on 25/05/2010 a decision was taken to take up the construction of retaining wall and toe wall at Baratang by APWD and on co wall work by APWD, Forest will take up construction of ward for jarawas.