

DEPOSIT WORKS IN TRIBAL DEVELOPMENT PROJECT (ITDP)

DEPOSIT WORKS (INTEGRAL DEVELOPMENT PROJECT (ITDP))										
Name of Project/work	Estimated cost	Date of sanction of estimate	Estimated date of completion	Executing Agency	Detailed of Advance		Status as on 01.08.2010		Status as on 30.11.2010	
					Amount	Date	Physical	Financial (in Lakhs)	Physical	Financial (in Lakhs)
TRIBAL E (ITDP)										
Information Centre for ITDP at Car	10.53	17.02.2009	04.08.2009	APWC	10.53	04.02.2009	85%	4.21	100%	4.21
Gymnasium Building and renovation of ball court at Car Nicobar.	49.81	03.02.2009	6 months	APWD	24.41	05.02.2009	35%	13.27	70%	13.27
Renovation and modification of existing CHC Office, Car Nicobar.	12.52	10.02.2009	05.07.2009	APWD	12.52	19.02.2009	80%	6.14	100%	6.28
Construction of Office Building for Tribal at Teresa.	132.44	05.05.2008	03.04.2010	APWD	4.00	23/06.2008 31.05.2010	75%	39.23	95%	62.08
Construction of Office Building for Tribal at Car Nicobar.	198.64	05.05.2008		WD	1.66	03.11.2009	35%	29.40	70%	29.40
Sanitary for attendants at BJR at Car Nicobar.	27.44	20.03.2009	24.04.2010	WD	44	15.03.2009	100%	8.66	100%	18.98
Renovation and Modification of Guest House behind CHC including retaining Wall & CC	17.14	29.07.2009	28.02.2010	WD	5	03.11.2009	80%	5.41	100%	6.07
Construction of existing Reservoir and Unit at Champin Village at	49.79	09.12.2009	30.06.2010			29.01.2009	Material collection in progress.	NIL	35%	0.61
	498.31				1.82					