

176

DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010(UPTO DECEMBER 2010)

WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010

(IN LAKHS)

NAME OF WORK	ESTIMATED COST	DATE OF SANCTION ESTIMATE	OF	ESTIMATED DATE OF COMPLETION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.8.2010		STATUS AS ON 31.12.2010	
						AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
	3	4		5	6	7	8	9	10	11	12
<b>DEPARTMENT: Andaman Adim Janjati Vikas Samiti</b>											
ol building, guesthouse, al sub-centre, Police ss, poultry shed at Strait	65.65	13.01.06		18 months	APWD	65.65	13.01.06	53%	34.84	137%	89.82
community hall	62.51	6.05.06		18 month	APWD	62.51	6.5.06	89%	55.68	159%	99.86
11 houses for Great manese sanctioned by torate of Tribal Welfare 2245)	61.83	19.7.06		18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
s ward at Primary Health e R.K. Pur	109.00	31.03.08		1 year	APWD	109.00	31.03.08	Work started during 12/2009		100%	109.00 (work completed and building handed over)
vation of AAJVS building (works)	9.85	19.03.08		1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
vation of AAJVS building (civil works)	1.41	04.03.08		15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion of above civil works at SL 5)
Guest House at Dugong	102.15	14.05.09		1 Year	APWD	102.15	14.05.09	60%	71.04	100%	102.15 (work completed and building handed over)
arks at Strait Island	5.60	17.12.09		3 months	APWD	5.60	17.12.09	0	0	100%	5.60
Eco-Friendly ward for as at Baratang	13.01	18.2.2010		-	Forest /APWD	13.01	27.2.2010	**Awaiting civil works to be initiated by APWD out of cancellation of work that is C/o Sea wall of Rs. 168.00 lakhs			