

177

	3	4	5	6	7	8	9	10	11	12
Car Nicobar										
Information Centre for ITDP Nicobar.	10.53	17.02.2009	04.08.2009	APWD	10.53	04/02/09	85%	4.21	100%	4.21
Gymnasium building and extension of Basket ball court at Car Nicobar	49.81	03.02.2009	6 months	APWD	24.41	05/02/09	35%	13.27	70%	13.27
Extension and modification of existing VTC at DC office, Car Nicobar	12.52	10.02.2009	05.07.2009	APWD	12.52	19/02/09	80%	6.14	100%	6.28
Office building for Tribal Welfare at Teressa.	132.44	05.05.2008	03.04.2010	APWD	44.00 20.00	23.06.08 31.5.10	75%	39.23	95%	62.08
Office building for Tribal Welfare at Car Nicobar	198.64	05.05.2008	--	APWD	49.66	03.11.09	35%	29.40	70%	29.40
2 Dormitory for attendants at Hospital at Car Nicobar	27.44	20.03.2009	24.04.2010	APWD	27.44	16.03.09	100%	8.66	100%	18.98
Renovation and extension of Tribal Transit House behind CHC Nanwowry including retaining wall and footpath	17.14	29.07.2009	28.02.2010	APWD	5.66	3.11.09	80%	5.41	100%	6.07
Construction of existing Reservoir treatment Unit at Champin at Nanwowry.	49.79	09.12.2009	30.06.2010	APWD	16.6	29.01.09	Materials collection in progress	Nil	35%	0.61

APWD was sanctioned funds for civil works at Strait Island during 2005-07 for S.No.1-3. But the buildings are yet to be handed over. An amount of Rs. 168.00 lakhs was allocated for C/o Sea wall. This work was cancelled as per resolution made by the Executive Council during its meeting held during 10/8/2010. It was also resolved that to utilize this amount for c/o retaining and toe wall for Jarawa Ward at PHC Baratange and refund the balance unspent amount, which the Chief Engineer APWD agreed. It was further confirmed that due to mistake they have asked for additional funds. Till date neither they have taken up the work at PHC Baratang nor refunded the amount. The buildings are yet to be handed over and is also not handed over.