

Project/	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/08/2010		Status as on 31/12/2010		Decision taken on 20.01.2011 meeting
				Amount	Date	Physical	Financial	Physical	Financial	

#### TRIBAL WELFARE (AAJVS)

f IEI to building retariat	1.41	3/4/2008	15 days	1.41	22/04/08	① Will be taken up after completion of civil work	0.00	① Will be taken up after completion of civil work (0%).	0.00	
f AAJVS ng at complex	9.85	3/19/2008	12 months	9.85	19/03/08	① 50% work completed	2.54	① 50% work completed	2.54	
of elter 11 S/S) for at Strait	91.46	7/19/2006	18 months	61.83	19/07/06	① Finishing work in progress	177.00	① Work completed.	159.17	
of Guest Dugong	102.15	5/14/2009	12 months	102.15	17/12/09	① 60% work completed	71.04	① Work completed	71.04	Complete by December 2010.
tal (TW)	<b>204.87</b>			<b>175.24</b>			<b>250.58</b>		<b>232.75</b>	

#### TRIBAL WELFARE (ITDP)

mesiam and basket at Car	49.81	2/3/2009	6 months	24.41	05/02/09	① Work in progress	13.26	① Building work in progress(70%)	13.27	
--------------------------	-------	----------	----------	-------	----------	--------------------	-------	----------------------------------	-------	--