

DEPOSIT WORKS UNDER INTEGRATED TRIBAL DEVELOPMENT PROJECT (ITDP)

DEPOSIT WORKS UNDER INTEGRATED TRIBAL DEVELOPMENT PROJECT (ITDP)										
e of Project/work	Estimated cost	Date of sanction of estimate	Estimated date of completion.	Executing Agency	Detailed of Advance		Status as on 01.08.2010		Status as on 30.11.2010	
					Amount	Date	Physical	Financial (in Lakhs)	Physical	Financial (in Lakhs)
TRIBAL WELFARE (ITDP)										
Centre for ITDP at Car	10.53	17.02.2009	04.08.2009	APWD	10.53	04.02.2009	85%	4.21	100%	4.21
Building and renovation of at Car Nicobar.	49.81	03.02.2009	6 months	APWD	24.41	05.02.2009	35%	13.27	70%	13.27
Modification of existing Car Nicobar.	12.52	10.02.2009	05.07.2009	APWD	12.52	19.02.2009	80%	6.14	100%	6.28
Office Building for Tribal a.	132.44	05.05.2008	03.04.2010	APWD	64.00	23/06.2008 31.05.2010	75%	39.23	95%	62.08
Office Building for Tribal obar.	198.64	05.05.2008		APWD	49.66	03.11.2009	35%	29.40	70%	29.40
r attendants at BJR cobar.	27.44	20.03.2009	24.04.2010	APWD	27.44	16.03.2009	100%	8.66	100%	18.98
n and Modification of st House behind CHC g retaining Wall & CC	17.14	29.07.2009	28.02.2010	APWD	5.66	03.11.2009	80%	5.41	100%	6.07
ting Reservoir and Champin Village at	49.79	09.12.2009	30.06.2010	APWD	16.6	29.01.2009	Material collection in progress.	NIL	35%	0.61
	498.31				210.82					