

34

②

DETAILS OF THE DEPOSIT WORKS AS ON APRIL 2010

Department: Tribal Welfare

(Rs. in lakhs)

1 Name of the Project/Work	2 Estimated Cost	3 Date of sanction of the estimate	4 Estimated time frame for completion	5 Details of Advance			8 Scheme/sect or from which the fund is provided	9 Present Status		12 Remarks
				6 Amount	7 Date	8 Agency to whom the amount provided		10 Physical	11 Financial	
2	3	4	5	6	7	8	9	10	11	12
13 MIM JANJATI VIKAS SAMITI										
14 School building, health house, medical centre, police mess, poultry shed at Island.	67.69	13.1.06	18 months	67.69	13.1.06	APWD	Grant-in-aid	100%	25.72	-
15 Community Hall, Island	62.51	15.7.06	18 months	62.51	6.5.06	APWD	-do-	100%	72.07	-
16 Construction of 11 houses for G/amanese	61.83	19.7.06	18 months	61.83	19.7.06	APWD	-do-	90%	158.43	-
17 7 Nos Type II and 3 Type I qtrs at Long Creek	82.35	13.1.06	15 months	82.35	13.1.06	APWD	-do-	Work started but stopped since 2005	--	The APWD had preferred a revised estimate of Rs. 2,71,02,953/-, which is yet to receive.
18 Ward at Primary Health Centre RK Pur.	109.00	31.3.08	1 year	109.00	31.3.08	APWD	-do-	Work started during 12/09 90%	49.25	EE, MID had preferred a revised estimate for Rs. 1,75,35,627/- vide estimate dated 12 th May'2009 due to cost index escalation
19 Renovation of AAJVS building (civil works)	9.85	19.3.08	1 year	9.85	31.3.08	APWD	-do-	Work in progress	NA	-
20 Renovation of AAJVS building (electrical works)	1.41	4.3.08	15 days	1.41	22.4.2008	APWD	-do-	-nil-	nil	-
21 Ward at Amtala	11.97	19.9.97	1 year	11.97	19.9.97	APWD	-do-	Work completed UC awaited	100%	U.C awaited