

(9)

38

-2-

2	3	4	5	6	7	8	9	10	11	12
Sea wall at Strait	168.38	13.2.2007	1 year	168.38	21.2.2007	APWD	-do-	Work cancelled	100%	Work cancelled fund utilized in other works at Strait Island. .
Gust House at ng Creek	102.15	14.5.09	1 year	102.15	14.5.09	APWD	-do-	Work in progress	60%	
Works at strait Island	5.60	17.12.09	3 months	5.60	17.12.09	APWD	-do-	Work awarded	-	-
f eco-friendly ward rawa at Baratang	13.01	18.2.2010	-	13.01	27.2.2010	Forest	-do-	-	-	-
CIL NICOBAR DISTRICT										
struction of 15 Nos s Stop	33.6305			11.209 22.422	18.4.07 10.9.08	APWD	Grant-in-aid (Developmen tal Activities)	100%	100%	Rs. 6.61 lakh unspent amount returned.
struction of Tribal cil Bldg. at Teressa	132.442			44.00	23.6.08	-do-	-do-	57%Work in progress		33.6% of ECPT amount.
vation of parese Home and eath house at n Point, Port Blair.	13.868			13.868	15.1.09	APWD	-do-	-	-	-
struction of nation Centre at icobar	1.535	13.2.09	2 months	1.535	4.2.09	APWD	-do-	-	-	-
struction of nasium Bldg and vation of Basket ourt.	24.41	3.2.09	6 months	24.41	5.2.09	APWD	-do-	-	-	-
vation and ication of existing	12.524	10.2.09		12.524	19.2.09	APWD	-do-	-	-	-
f 2 Nos of itory for attendant R Hospital, Car ar.	27.443		9 months	27.443	16.3.09	APWD	-do-	-	-	-

(CF:T2 proforma 2008)