

36

10

9474216270  
A. Anurag  
228728

## DETAILS OF THE DEPOSIT WORKS AS ON APRIL 2010

Department: Tribal Welfare

(Rs. in lakhs)

Name of the Project/Work	Estimated Cost	Date of sanction of the estimate	Estimated time frame for completion	Details of Advance			Scheme/sect or from which the fund is provided	Present Status		Remarks
				Amount	Date	Agency to whom the amount provided		Physical	Financial	
2	3	4	5	6	7	8	9	10	11	12
MIM JANJATI VIKAS SAMITI										
ol building, house, medical centre, police mess, poultry shed at Island.	67.69	13.1.06	18 months	67.69	13.1.06	APWD	Grant-in-aid	100%	89.82	-
community Hall, Island	62.51	15.7.06	18 months	62.51	6.5.06	APWD	-do-	100%	55.68	-
struction of 11 es for G/ amanese 3M	61.83	19.7.06	18 months	61.83	19.7.06	APWD	-do-	90%	55.68	-
de II and Type I qtrs along Creek	82.35	13.1.06	15 months	82.35	13.1.06	APWD	-do-	Not yet commenced	--	The APWD had preferred a revised estimate of Rs. 2,71,02,953/-
es Ward at Primary th Centre RK Pur.	109.00	31.3.08	1 year	109.00	31.3.08	APWD	-do-	Work started during 12/09	--	EE, MID had preferred a revised estimate for Rs. 1,75,35,627/- vide estimate dated 12 <sup>th</sup> May'2009.
ovation of AAJVS ing (civil works)	9.85	19.3.08	1 year	9.85	31.3.08	APWD	-do-	Work in progress	NA	-
ovation of AAJVS ing (electrical s)	1.41	4.3.08	15 days	1.41	22.4.2008	APWD	-do-	-nil-	nil	-
wa ward at amtala	11.97	19.9.97	1 year	11.97	19.9.97	APWD	-do-	Work completed UC awaited	100%	U.C awaited