

38

(1)

-2-

2	3	4	5	6	7	8	9	10	11	12
Sea wall at Strait	168.38	13.2.2007	1 year	168.38	21.2.2007	APWD	-do-	Work cancelled	100%	Work cancelled fund utilized in other works at Strait Island. .
Must House at ng Creek	102.15	14.5.09	1 year	102.15	14.5.09	APWD	-do-	Work in progress	60%	
Works at strait Island	5.60	17.12.09	3 months	5.60	17.12.09	APWD	-do-	Work awarded	-	-
F eco-friendly ward	13.01	18.2.2010	-	13.01	27.2.2010	Forest	-do-	-	-	-
rawa at Baratang										
<b>CIL, NICOBAR DISTRICT</b>										
Construction of Tribal cil Building at car	198.64	NA	49.66	-	-	APWD	Grant-in-aid (Developmental Activities)	Work awarded	-	25% payment as 1 <sup>st</sup> installment as
Construction of Tribal cil Bldg. at Teresa	132.44			44.00	23.6.08	-do-	-do-	57%Work in progress		33.33% payment as 1 <sup>st</sup> installment.
Construction of transit guest house and CHC at Powrie.	49.81			17.14		APWD	-do-	Work awarded		33% payment as 1 <sup>st</sup> installment.
Construction of Information Centre at Nicobar	10.53	13.2.09	2 months	1.535	4.2.09	APWD	-do-	Work completed	-	Work completed
Construction of purpose Masium Bldg and Installation of Basketball court.	49.81	3.2.09	6 months	24.41	5.2.09	APWD	-do-	Work started	-	-
Construction and Installation of existing	12.52	10.2.09	-	12.52	19.2.09	APWD	-do-	Work completed	-	Work completed
Repair of existing water supply unit at	49.49	-	-	16.59		APWD	-do-	Tender under progress	-	33% payment as 1 <sup>st</sup> installment.

(CF:T2 deposit work)