

IT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2003-2010 (APRIL, 2010)

(IN LAKH)

NAME OF WORK	ESTIMATED COST	DATE SANCTION ESTIMATE	OF OF	ESTIMATED DATE OF COMPELTION	EXECUTING AGENCY	DETAILS OF ADVANCE		STATUS AS ON 1.4.2009		STATUS AS ON 1.5.2010	
						AMOUNT	DATE	PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL
DEPARTMENT: Andaman Adim Janjati Vikas Samiti											
School building, guesthouse, medical sub-centre, Police fireless, poultry shed at Strait Island	65.65	13.01.06		18 months	APWD	65.65	13.01.06	53%	34.84	100%	89.82
10 Community hall	62.51	6.05.06		18 month	APWD	62.51	6.5.06	89%	55.68	110%	99.86
10 11 houses for Great Andamanese	61.83	19.7.06		18 months	APWD	61.83	19.7.06	90%	55.68	282.67%	177.00
Sanctioned by Directorate of Tribal Welfare (Head 2245)											
Type II and 1 Type I Qrt at Dugong Creek	82.35	13.01.06		15 months	APWD	82.35	13.01.06	Work not yet started. Revised estimate submitted by APWD.			
Enges ward at Primary Health Centre R.K. Pur	109.00	31.03.08		1 year	APWD	109.00	31.03.08	Work started during 12/2009		75%	99.26
Renovation of AAJVS building (civil works)	9.85	19.03.08		1 year	APWD	9.85	19.03.08	15%	Nil	50%	2.54
Renovation of AAJVS building (electrical works)	1.41	04.03.08		15 days	APWD	1.41	04.03.08	0	0	0	0 (awaiting completion above civil works and 4)
Barawa ward at Kadamtala	11.97	19.09.07		1 year	APWD	11.97	19.09.07	100%	11.97	100%	11.97 (UC awarded)
10. Sea wall at Strait Island	168.38	13.02.07		1 year	APWD	168.38	13.02.07	Work cancelled and funds utilized by APWD in other works at Strait Island			
10. Guest House at Dugong Creek	102.15	14.05.09		1 Year	APWD	102.15	14.05.09	0	0	60%	71.04
10. Works at Strait Island	5.60	17.12.09		3 months	APWD	5.60	17.12.09	0	0	Work awarded and work completed by 15 <sup>th</sup> Apr informed by Ex Engineer E&M	
10 Eco-Friendly ward for Barawas at Baratang	13.01	18.2.2010		-	Forest	13.01	27.2.2010	0	0	0	0