

43

7

DEPOSIT WORK UNDER ITDP AS ON 30/04/10

	Name of works	Advance Paid	Balance to be paid	Balance to be paid	Status	Remarks
✓	C/o Tribal Council Building at Car Nicobar	1,98,64,179/-	49,66,004/-	1,48,98,135/-	Work just awarded	25% payment as 1 st Installment
✓	C/o Tribal Council Building at Teressa	1,32,44,164/-	44,00,000/-	88,44,164/-	First floor walling and plastering work in progress	33.33% payment as 1 st Installment
	Repair, Renovation & Modification of Tribal Transit Guest House behind CHC, Nancowrie	17,13,863/-	5,65,575/-	11,48,288/-	Work just awarded	33% payment as 1 st Installment
	C/o Multipurpose Gymnasium & Renovation of Basket Ball Court at Car Nicobar	49,81,383/-	24,41,000/-	25,40,383/-	Work started	Rs. 24,41,000/- Deposited
	R/o existing Reservoir and treatment unit at Champin	49,79,495/-	16,59,660/-	33,19,895/-	Tender under progress	33% payment as 1 st Installment
	C/o Information Centre at Car Nicobar	10,52,527/-	10,52,527/-	Nil	Completed	100% Deposited
	Renovation & Modification of existing VTC	12,52,487/-	12,52,487/-	Nil	Completed	100% Deposited

Project Officer (ITDP)
Car Nicobar