

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2009		Status as on 30/04/2010	
				Amount	Date	Physical	Financial	Physical	Financial
Construction of sea wall at Strait Island	168.38	13-02-2007	12 months	168.38	21-02-07	❶ Work not started as per the direction of Director of TW.	0.00	❶ Work to be taken up. Fund utilised by APWD for other works.	
Construction of proposed Guest House Dugong Creek.	102.15	14-05-2009	12 months	102.15	17-12-09	NA	0.00	❶ 60% work completed	71.04
Works at Strait Island	5.60	17-12-2009	3 months	5.60	17-12-09	NA	0.00	❶ Work awarded.	
Sub-Total (TW)	462.74			540.86			56.67		331.27