

Name of Project/ work	Estimated cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2009		Status as on 30/04/2010	
				Amount	Date	Physical	Financial	Physical	Financial

SOCIAL WELFARE (P M RELIEF FUND)

working women's hostel at Car Nicobar under PMRF.	259.32	18-04-2007	31/12/2007 (revised) 03/03/2009	100.00	04-07-08	① 36% work completed		① Hollow Block walling is in progress(50% work).	70.39
Modern sports complex at Car Nicobar.SW: i) C/o stadium, at Car Nicobar. ii) C/o 50 bedded Girls Hostel at Car Nicobar.	976.57	27-09-2006	17-04-2009	200.00	04-07-08	① 1% work completed. (Work stopped for want of Environmental clearance.)	0.00	① 6% stadium completed(work held up for CRZ clearance) ① Hostel building in progress.	65.81
Sub-Total (SW_PMRF)	1235.89			300.00			0.00		136.20