

-: 2 :-

1.	2.	3.	4.	5.	6.	7.	8.
7.	Providing piped water supply to Resdl. and Non-Residential buildings at Dugong Creek.	SE's No. 954 dtd. 12.4.95	$\frac{25.5.95}{16.5.95}$	2,42,525/-	62,522/-	Work is in progress.	
8.	Special repairs of Medical Officers quarter at Dugong Creek.	Yet to be sent	-	-	Rs.55,062/-	Work started in view of dilapidated condition of structure and on Director(TW) request.	
9.	Special repairs to Onge's Huts at Dugong Creek.	CE's No. 194 dtd. 29.7.97	$\frac{31.3.98}{6.5.98}$	Rs.1,43,360/-	Nil	Sanction not recd. recently, works have been taken up and are in progress at Dugong Creek.	
10.	Construction of foot path and gate to Onge's settlement at South Bay.	CE's No. 191 dtd. 24.7.97	-do-	Rs.1,35,520/-	Nil	Shell be started shortly.	
Total =				Rs. 31,16,313/-	Rs.14,99,855/-		

Note:-

- 1) The total amount received from AAJVS is Rs.15,49,433/- upto March'97.
- 2) The total expenditure incurred on sanctioned works upto March'98 is Rs. 14,44,793/-
- 3) The work at S.No.7, i.e., providing piped water supply only to be completed and the same shall be completed by 30th June'98.
- 4) No expenditure incurred for the repairs of Onge's Huts at Dugong Creek by this office since 1994 to March'98.

[Signature]
Executive Engineer.