## DEPOSIT WORKS GIVEN TO VARIOUS AGENCIES BY DEPARTMENTS FROM 2011-12

(IN LAKHS)

SN	NAME OF WORK	ESTIMATED COST	DATE OF SANCTION	ESTIMATED DATE OF COMPELTION	Date of commencement of work	STATUS AS ON 1.12.2011		STATUS AS ON 31.05.2012		Remarks
						PHYSICAL	FINANCIAL	PHYSICAL	FINANCIAL	-
1.	Repairing of School building, guesthouse, medical subcentre, Police wireless, poultry shed at Strait Island	67.69	13.01 .06	18 months	07.04.06	14.17%	9.59	14.17%	9.59	APWD submitted revised estimates for a/a and e/s without funds as they have sufficient funds in hand. A/A and e/s conveyed to APWD by AAJVS
2.	Construction of 11 houses for Great Andamanese	91.47	19.7.06	18 months	19.07.06	100%	249.23	100.%	249.23	
3.	Construction of Community hall at Strait Island	62.51	6.05.06	18 month	07.04.06	100%	99.59	100.%	99.59	
4.	Construction of 6 Type III, I Type I qtrs for Police at Strait Island	65.65	6.05.06	18 month	16.10.06	100%	65.65	100%	146.94	
5.	Construction of Sea wall at Strait Island	168.38	13.02.07	1 year		Work cancelled				
6.	IEI (Internal electrical installation) works at Strait Island	5.60	17.12.09	3 months		0	0	100%	5.60	Work completed UC awarded
7.	Renovation of Jarawa ward at PHC Kadamtala	3.55	4.7.2011		1/2012	0	0	100%	3.55	Work completed UC awarded
8.	Renovation of passenger hall at Middle Strait	3.57	21.12.2011	45 days		0	0	Work awarded	0	
9.	Renovation of staff quarter at Kadamtala	3.28	20.9.2011	2 months		0	0	Work in progress	0	
10.	Construction of 08 nos. low cost toilet at Strait Island	0.92	19.12.2011	1 month		0	0	Work order issued	0	n.

a) During the December 2004 Tsunami, all the buildings constructed at Strait Island for the welfare of the Great Andamanese got damaged. It was decided to construct 11 number new houses at a higher ground, new community hall and quarters for Police personnel (SL No: 2,3 and 4 above)

b) It was decided to repair the guest house, school building, medical sub-center, Poultry shed at Strait Island (SI, No: 1

c) Sl. No: 5 has been dropped by a decision of the General body

d) An eco-friendly Jarawa ward has been constructed at PHC Kadamtala. Funds deposited for its renovation (SL No: 7)

e) AAJVS has been allotted the old passenger hall at Middle Strait and two quarters at Jirkatang, funds deposited for renovation (SL: no: 8,9)