

⑦

(Rs. in lakhs)

**DEPOSIT WORKS GIVEN TO FOREST DEPARTMENT BY TRIBAL WELFARE (AAJVS) DEPARTMENTS FROM 2003-2010**

Sl. No.	Name of Project/ work	Estimate d cost	Date of sanction	Estimated date of completion	Details of Advance		Status as on 01/04/2009		Status as on 30/04/2010		Decision taken on 19.05.2010 meeting
					Amount	Date	Physical	Financial	Physical	Financial	
1	C/o eco-friendly ward for Jarawas at Baratang	13.01	18-02-2010		13.01	27-02-10	NA	0.00	0%	0.00	① Complete by December 2010. ① Secretary (TW) to review.
	<b>Sub-Total (TW)</b>	<b>13.01</b>			<b>13.01</b>			<b>0.00</b>		<b>0.00</b>	