

<p>Purchase of 1 No. battery operated Vehicle.</p> <p>Conducting Survey for 25 – 100 KWp Grid connected SPV Power Plant.</p> <p>Purchase & installation of 80 A, 150 V Battery Charger 1 No. SPV Street / Domestic Light – 20 Nos. , SPV Community Colour TV 1 No. , Solar Lanterns 50 Nos., SPV Water Pump 400/800 W - 2 Nos.6/12 Storage Battery – 200 Nos. Charge Controller – 25 Nos. & other measuring instruments /spares etc.</p>	<p>Order placed with M/s BHEL and 25% advance payment released.</p> <p>Matter under process with MNES.</p> <p>Offers for 200 Nos. 12V Battery reed & under process. Purchase action in progress for others . 1 No. SPV community TV established at Middle Strait.</p>
--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

1998-99

Target	Achievement
<p>Purchase of 3 Nos. SPV Power Plants and Installation & Commissioning of 6 Nos. 1/2/3/5 KWp SPV Power Plants. Construction of 3 Nos. Battery Rooms and 8 Nos. Staff Quarters.</p> <p>Purchase of 1 No. Battery operated Vehicle.</p> <p>Conducting Survey for 25 – 100 KWp Grid connected SPV Power Plant.</p> <p>Purchase & Installation of 100A, 200 V Battery Charger – 1 No., SPV Street/Domestic Light – 20 Nos., SPV Community Colour TV – 1 No., Solar Lantern – 100 Nos., 6/12V Storage battery – 200 Nos. , Charge Controller – 50 Nos. & other measuring instruments / spares etc.</p>	<p>5 Nos. SPV Power Plants commissioned at Badakhari, Norcondum, Luxi & Enam. 3 Nos. Battery Rooms constructed at Badakhari, Luxi & Enam. For staff quarters A/A & E/S has been accorded by Administration.</p> <p>Battery operated Vehicle received and is in operation.</p> <p>Matter under process with MNES.</p> <p>2 Nos. Suryamapi Instrument purchased. Purchase of Solar Lantern under process. SPV Community Colour TV installed at Badakhari, Luxi & Enam. 6/12 V Storage Batteries purchased.</p>

1999-2000

Target	Achievement
<p>Purchase, installation and commissioning of 5 Nos. 1 / 2 / 3 / 5 / KWp SPV Power Plants / Packs at various remote and isolated locations and also installation in Govt. establishments who are interested in SPV system at concessional cost of 25% of total cost of Andaman & Nicobar Islands along with distribution systems.</p> <p>Purchase of 100 Nos. charge controllers high frequency inverters for tube lights, light fittings for SPV street and domestic lighting systems.</p> <p>Purchase of 20 Nos. SPV Street/ Domestic Lights and its distribution to beneficiaries as per the MNES subsidy pattern and at an U.T subsidy of Rs.6000/-.</p> <p>Purchase of 10 Nos. 6 / 12 V, 80 / 120 AH storage batteries for Solar Lighting Systems.</p> <p>Purchase of 50 Nos. 400 / 600 AH 2 V tubular plate, low maintenance lead acid storage batteries for SPV Power Plants / Packs.</p> <p>Purchase and installation 1 No. 100 Amp. 200 volts battery charger.</p> <p>Purchase and installation of 5 Nos. SPV Community Colour TV System with Dish Antenna for providing TV facilities in remote / isolated / tribal areas.</p> <p>Construction of 3 accommodations / shelters for establishment for SPV Power Houses at different locations. Construction of staff quarters (Type- II- 4 Nos., Type - I - 4 Nos.) for Centralised SPV Power Plants.</p> <p>Purchase of 300 Nos. Solar Lanterns and distribution to individual beneficiaries and other Govt. Department and organisation as per MNES subsidy pattern and at an U.T. subsidy of 25% of cost.</p> <p>Purchase of Control Cards / Power Transistors / Electronic Components for charge controller and inverters for repair and maintenance of each SPV Power Plant.</p>	<p>1 No. 5 KWp SPV Power Plants installed at Govt. Polytechnic, Port Blair. For other places work is under process.</p> <p>Purchase action is in progress.</p> <p>Purchase action is in progress.</p> <p>Tender has been placed for Storage Batteries of different capacities.</p> <p>Tender has been placed for Storage Batteries of different capacities.</p> <p>Action yet to be taken.</p> <p>Operation is in progress.</p> <p>Operation is in progress.</p> <p>A/A awaited to take up the work.</p> <p>Tender is finalised, consignment yet to be received.</p>