

Name of Sector : Ports and Lighthouses.

Report for the Month of November, '99.

(Rs. In Lakhs)

Report for the Month of November, 99

(Rs. In Lakhs)

Sl.No	Name of Scheme	Physical Target for 1999- 2000	Annual Plan Financial Outlay/BE 99-2000	PROGRESS DURING THE MONTH		PROGRESSIVE ACHIEVEMENT		Remarks If any
				Physical	Financial	Physical	Financial	
CONTINUING SCHEMES								
	( Scheme No.14 )							
	Construction of PCT, P/Hall, Cargo shed at various islands.	i) Const./Exten. Of Passenger Hall, Cargo shed & PCT at Katchal, Kamorta, Chowra, Teressa & Kundul etc.	Nil			98%	0.17	Work completed, except water supply work in progress.
		ii) Construction of Transit Accommodation at Chowra Teressa & Kundul,	2.00		0.20	89%	0.94	Kondul : Completed Teressa : Work completed except water supply . Chowra : land not available hence work not takenup.
	( Scheme No.15 )							
II	Providing additional Berthing facilities	i) Conducting Survey Investigation for Const. of jetty at Pilomilo Pilopanja, Pilobhabi, Kopenheat & Trinket.	10.00		0.35	40%	4.00	Hydrographic Survey works at Pilobhabi, Trinket & Pilomilo. Kopen Heat , Pilopanja completed. Wind, wave observations are being carried out at Pilobhabi & Pilomilo.
III		ii) S & I for Providing New Jetties in A & N Islands, Little Nicobar Chowra & Teressa.	10.00		0.44	25%	2.36	Hydrographic survey at Teressa completed. Procurement of survey instrument taken up.